



RICHLAND AIRPORT – ELECTRICAL REPLACEMENT PROJECT

Weekly Construction Update

Project Contact - Roger Wright, Project Manager

richlandairport@portofbenton.com, 509-375-3060

Construction Schedule for the weeks of October 28 – November 4, 2022

We are almost done! Please bear with us just a little longer!

By November 4, the lights should be on for both Runways and Taxiways!

For this week, Runway 1-19 and Taxiway A will remain closed from Monday morning at 6 a.m. until Friday afternoon at 4 p.m. Aircraft are still required to taxi from the main Apron via Taxilane D and across the north Apron to Taxiway B.

See attached exhibit map.

On Monday, October 31, a vault in the middle of the main apron in front of Sundance Aviation will be replaced. Please be cautious when taxiing in this area as there will be equipment and personnel working.

Late in the week, crews will need to make the last wire pull all the way from the Tower to the intersection of the runways. This is through existing conduit and vaults, however, there will be workers adjacent to these vaults for periods of time. No vehicles should be blocking the taxilanes and personnel will move out of the way of any active aircraft.

As a reminder, there will be no navigational lights, PAPIs or approach lighting until the entire project is completed, other than the VASIs on Runway 26, which are currently operational. We have not yet received delivery of the new PAPIs so we are unable to give you an anticipated installation date. Thank you for your continued patience.