



## Port of Benton BLVD East Lane Repair



ID	Task Name	Duration	Start	Finish	Resource Names	October 15, 2023									
						10/11 W	10/12 T	10/13 F	10/14 S	10/15 S	10/16 M	10/17 T	10/18 W	10/19 T	10/20 F
1	Drop Water Valves	0.25 days	Wed 10/11/23	Wed 10/11/23	Inland	Inland									
2	Asphalt Removal with Rotomill	0.75 days	Wed 10/11/23	Wed 10/11/23	Safe Set / Inland	Safe Set / Inland									
3	Excavate & Expose Water Line / Remove Remaining Materials to 5" Depth	1 day	Thu 10/12/23	Thu 10/12/23	Sharpe & Preszler / Inland	Sharpe & Preszler / Inland									
4	Remove Remaining material to 5" Depth / Haul & Place 2" Crushed Rock	1 day	Fri 10/13/23	Fri 10/13/23	Inland	Inland									
5	Sterilize Surface / Place 3" HMA	1 day	Mon 10/16/23	Mon 10/16/23	Baisch / Inland	Baisch / Inland									
6	Adjust Water Valves	1 day	Tue 10/17/23	Tue 10/17/23	Inland	Inland									
7	Striping	1 day	Wed 10/18/23	Wed 10/18/23	Pavement Surface Control	Pavement Surface Control									

Proposed Project Schedule Port of Benton BLVD East Lane Repair	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			